

Subject: RE: N. W. Backcharge



Christina Mooney <cmooney@clunegc.com>
to Andrei Kastanyan, Christino Ayala, Edward Kick, Ed McCann
Andrei / Christino,

Please confirm you have removed the attached tin from site.

Please note the delay in duct and issues with installation has delayed our project significantly.
Our carpenter has had to pull men off the project twice due to the delay and changes made to the 3rd floor.

We will be looking for you to cover the labor and supervision time for Saturday 8/1, Thursday 8/6 (4) Hours OT and Saturday 8/10.
I will be sending this charge over shortly.
Please give me a call if you wish to discuss.

Thanks,

Christina Mooney
Clune Construction
C [917-921-6951](tel:917-921-6951)

From: Christina Mooney
Sent: Tuesday, August 11, 2026 8:28 AM
To: Andrei Kastanyan <andrei@northernwolvesac.com>
Cc: Edward Kick <ekick@clunegc.com>; Ed McCann <emccann@clunegc.com>
Subject: FW: N. W. Backcharge

Andrei,

Please see photos attached. Can you please call me this morning after you speak to Christino?
We need to know when your team will be 100% completed.

Thanks,

Christina Mooney
Clune Construction
C [917-921-6951](tel:917-921-6951)

From: Edward Kick <ekick@clunegc.com>
Sent: Tuesday, August 11, 2026 8:20 AM
To: Christina Mooney <cmooney@clunegc.com>; Eric Sugarman <esugarman@clunegc.com>; Ed McCann <emccann@clunegc.com>; Tom Hondropulos <thondropulos@clunegc.com>
Subject: N. W. Backcharge

New tin for trash

Edward Kick
Superintendent

 **CLUNE**
655 Third Ave, 10th Floor | New York, NY 10017
C [347-525-8063](tel:347-525-8063)
ekick@clunegc.com | clunegc.com



3 Attachments • Scanned by Gmail   Add all to Drive

