NORTHERN WOLVES
AIR CONDITIONING

55 9th Street, Unit 55A-2, Brooklyn, NY 11215
(347) 463-9248 | northernwolvesac.com

DRAFT - yellow items to be confirmed before issue

November 9, 2026

March Associates Construction, Inc.
601 Hamburg Turnpike, Suite 300
Wayne, NJ 07470

Attn: Gabriel Miani, P.E., Senior Project Manager
Cc: Todd Laubach, Joey Turano, Lorrany (March Associates); James Winship (AME, Inc.)

Project: Saddle River Day School, 147 Chestnut Ridge Rd, Saddle River, NJ 07458 (March Project No. 482)
Re: Response to Johnson & Urban MEP Punch List dated July 15, 2026 (JU# 24-050) - Mechanical items 1-17

Gabe,

As requested in your email of November 9, 2026, below is Northern Wolves Inc.'s formal response to each mechanical item of the Johnson & Urban punch list from the July 8, 2026 site walkthrough. This supersedes the work-in-progress update sent on August 10, 2026. Backup for each item is provided in the enclosed binder; exhibit numbers are shown in the last column. Items relating to the building controls were coordinated with AME, Inc., our controls subcontractor.

#	Engineer comment	Status	Northern Wolves response	Backup
1	Provide As-Built drawings, O&M manuals, and Warranties.	IN PROGRESS	Warranties complete: One-Year Labor Warranty (6/18/2026) and Contractor's Warranty on March form (9/1/2026), accepted by March 9/2/2026. Equipment IOM / O&M manuals and manufacturer warranties submitted to March 8/14/2026 (Dropbox transmittal). BMS as-builts and O&M by AME (control submittal 25-05617) attached. [CONFIRM: HVAC ductwork and piping as-built drawings attached (MEC4)]	1-A, 1-B, 1-C, 1-D, 1-E
2	Submit vendor equipment start-up reports.	IN PROGRESS	Lab hood exhaust fan VFD start-up report (ADE, 6/3/2026) submitted 7/14 and 7/16/2026, attached. Boiler start-up and combustion test performed 5/20-5/21/2026; RTU start-up by ADE in May-June 2026. [CONFIRM: boiler (Lochinvar) and RTU (ADE/Greenheck) start-up reports obtained and attached]	2-A, 2-B, 2-C
3	Controls contractor to submit start-up checklist showing all control and monitor points provided and tested.	BY AME	Point-to-point checkout and start-up checklist by AME, Inc. (controls subcontractor, Section 23 09 23). [CONFIRM: AME checklist received and attached]	3
4	Test unoccupied and occupied modes of operation for all equipment.	COMPLETE	Occupied and unoccupied modes tested with AME (reported complete 8/10/2026). [CONFIRM: AME schedule / trend confirmation attached]	3
5	Provide air-side and water-side balancing reports.	SUBMITTED	Air balancing report (Rite Technical Services, 6/17/2026) submitted 6/22/2026 and again 7/21/2026. Water balancing report (7/14/2026) submitted to March 8/31/2026. Both attached.	5-A, 5-B
6	Set thermostat limits per the owner's requirements.	BY AME	Space thermostats locked out / limited by AME through the BMS; AME confirmed the correction 9/14/2026. [CONFIRM: owner confirms limits are acceptable]	-
7	Test heating/cooling mode of operation for RTU's.	COMPLETE	RTU heating and cooling modes tested (8/10/2026). RTU factory controls and settings reviewed with ADE and AME on 9/21/2026. [CONFIRM: all RTUs operating normally in current season, no open alarms]	-
8	Provide training for the new systems and controls for the owner.	COMPLETE	Equipment training provided on site 8/31/2026 to the school maintenance team; BMS training provided by AME. Training certification letter attached. [CONFIRM: signed by school personnel]	8

NORTHERN WOLVES
AIR CONDITIONING

55 9th Street, Unit 55A-2, Brooklyn, NY 11215
(347) 463-9248 | northernwolvesac.com

DRAFT - yellow items to be confirmed before issue

#	Engineer comment	Status	Northern Wolves response	Backup
9	RTU condensate drains are PVC; spec M-002 calls for copper type L with wrought copper fittings.	**COMPLETE**	RTU condensate drains replaced with type L copper and wrought copper fittings. [CONFIRM: photos attached]	P
10	RTU-1 high stage compressor extremely loud (93 dB); investigate and correct.	**IN PROGRESS**	Investigated with the manufacturer's representative (ADE) and the engineer: the unit operates within the manufacturer's parameters; the sound is due to the unit type and location above the offices. Compressor sound blankets ordered from Greenheck (8/2026). [CONFIRM: blankets installed on ___ / scheduled for ___]	P
11	Refrigerant lines through roof curb boots installed incorrectly; replace boots, clamp to line set.	**COMPLETE**	Per the engineer's direction on site, the line set insulation at the curb boots was reworked so the insulation jacket butts against the boot on both sides. [CONFIRM: completed on ___, photos attached]	P
12	Provide 3 L-brackets anchored into the slab at the base of the hydronic expansion tanks.	**COMPLETE**	[CONFIRM: L-brackets installed and anchored on ___, photos attached]	P
13	Fin tube radiator enclosures not securely mounted; provide additional support.	**COMPLETE**	Enclosures secured with additional supports (8/10/2026). [CONFIRM: corner pieces installed]	P
14	Install rooftop fireplace exhaust fan control panel cover.	**COMPLETE**	[CONFIRM: control panel cover installed on ___, photo attached]	P
15	Bare control cable behind fin tube radiators to be in flex metal conduit with connectors.	**COMPLETE**	Control cable behind the fin tube radiators enclosed in flexible metal conduit with connectors at both ends (complete 8/10/2026). [CONFIRM: photo attached]	P
16	Test all science lab hood exhaust fan systems.	**COMPLETE**	Lab hood exhaust fans and VFDs started up (ADE, 6/3/2026), calibrated and tested; all six lab hoods verified in operation with March (J. Turano) and AME on 8/19/2026.	2-A
17	Verify firestopping for hydronic piping through block / rated walls; sheet metal flashing or cement patch.	**COMPLETE**	Northern Wolves penetrations firestopped and openings flashed / patched (8/10/2026). [CONFIRM: remaining electrical (ABEU) penetrations completed; photos attached]	P

Other close-out items

VAV access doors: Two 24x24 hidden-flange access doors selected by March (8/10/2026), ordered and delivered. [CONFIRM: installed on ___]

CUH-3: [CONFIRM: status: 120 V unit substitution (no new 208 V circuit) pending March approval since 8/19/2026 / installed on ___]

Attic stock: Spare fusible links purchased and ready for delivery; please advise where to deliver. B&G RO-5 differential pressure read-out kit (Section 23 21 16) is discontinued by the manufacturer with no direct replacement. [CONFIRM: equivalent substitute ___ / credit of $___ proposed]

With the enclosed documentation we consider the mechanical punch list items addressed. Please review and let us know if anything further is required to close out these items.

Sincerely,

Ruslan Zhdamarov
Northern Wolves Inc.

Enclosure: SRDS - Punch List Backup Binder (exhibit index on page 2 of the binder).