NORTHERN WOLVES
AIR CONDITIONING

55 9th Street, Unit 55A-2, Brooklyn, NY 11215
(347) 463-9248 | northernwolvesac.com

November 9, 2026

March Associates Construction, Inc.
601 Hamburg Turnpike, Suite 300
Wayne, NJ 07470

Attn: Gabriel Miani, P.E., Senior Project Manager
Cc: Todd Laubach, Joey Turano, Lorrany (March Associates); James Winship (AME, Inc.)

Project: Saddle River Day School, 147 Chestnut Ridge Rd, Saddle River, NJ 07458 (March Project No. 482)
Re: Response to Johnson & Urban MEP Punch List dated July 15, 2026 (JU# 24-050) - Mechanical items 1-17

Gabe,

As requested in your email of November 9, 2026, below is Northern Wolves Inc.'s formal response to each mechanical item of the Johnson & Urban punch list from the July 8, 2026 site walkthrough. This supersedes the work-in-progress update sent on August 10, 2026. All mechanical items are complete. Items relating to the building controls were coordinated with AME, Inc., our controls subcontractor.

#	Engineer comment	Status	Northern Wolves response
1	Provide As-Built drawings, O&M manuals, and Warranties.	**COMPLETE**	HVAC ductwork and piping as-built drawings complete. BMS as-builts and O&M by AME (control submittal 25-05617). Equipment IOM / O&M manuals and manufacturer warranties submitted 8/14/2026. Warranties: One-Year Labor Warranty (6/18/2026) and Contractor's Warranty on March form (9/1/2026), accepted by March 9/2/2026.
2	Submit vendor equipment start-up reports.	**COMPLETE**	Vendor start-up completed for all equipment: boilers including combustion test (5/20-5/21/2026), RTUs (manufacturer's representative, ADE) and lab hood exhaust fan VFDs (ADE, 6/3/2026). Start-up reports submitted to March; VFD start-up report re-sent 7/14 and 7/16/2026.
3	Controls contractor to submit start-up checklist showing all control and monitor points provided and tested.	**COMPLETE**	All control and monitor points provided and tested by AME, Inc. (controls subcontractor, Section 23 09 23).
4	Test unoccupied and occupied modes of operation for all equipment.	**COMPLETE**	Occupied and unoccupied modes of operation tested for all equipment with AME.
5	Provide air-side and water-side balancing reports.	**COMPLETE**	Air balancing report (Rite Technical Services, 6/17/2026) submitted 6/22/2026 and again 7/21/2026. Water balancing report (7/14/2026) submitted to March 8/31/2026. Both reports include the balancing schematics.
6	Set thermostat limits per the owner's requirements.	**COMPLETE**	Space thermostats locked out / limited through the BMS by AME per the owner's requirements.
7	Test heating/cooling mode of operation for RTU's.	**COMPLETE**	RTU heating and cooling modes of operation tested. RTU operating issues reported in September 2026 were reviewed with the manufacturer's representative (ADE) and AME and have been addressed.
8	Provide training for the new systems and controls for the owner.	**COMPLETE**	Equipment training provided on site 8/31/2026 to the school maintenance team; BMS training provided by AME. Training confirmation letter sent to March 10/6/2026.
9	RTU condensate drains are PVC; spec M-002 calls for copper type L with wrought copper fittings.	**COMPLETE**	RTU condensate drains replaced with type L copper and wrought copper fittings at all RTUs.
10	RTU-1 high stage compressor extremely loud (93 dB); investigate and correct.	**COMPLETE**	Investigated with the manufacturer's representative (ADE) and the engineer: the unit operates within the manufacturer's parameters. Compressor sound blankets furnished by the manufacturer (Greenheck) and installed.

55 9th Street, Unit 55A-2, Brooklyn, NY 11215
(347) 463-9248 | northernwolvesac.com

#	Engineer comment	Status	Northern Wolves response
11	Refrigerant lines through roof curb boots installed incorrectly; replace boots, clamp to line set.	**COMPLETE**	Per the engineer's direction on site, the line set insulation at the curb boots was reworked so the insulation jacket butts against the boot on both sides, and the boots are clamped to the line sets.
12	Provide 3 L-brackets anchored into the slab at the base of the hydronic expansion tanks.	**COMPLETE**	Three L-brackets installed and anchored into the slab at the base of the expansion tanks.
13	Fin tube radiator enclosures not securely mounted; provide additional support.	**COMPLETE**	Enclosures secured with additional supports; corner pieces installed.
14	Install rooftop fireplace exhaust fan control panel cover.	**BY OTHERS**	Not in the Northern Wolves scope. The fireplace exhaust fan is furnished and installed by the fireplace subcontractor; this fan was removed from our base scope.
15	Bare control cable behind fin tube radiators to be in flex metal conduit with connectors.	**COMPLETE**	Control cable behind the fin tube radiators enclosed in flexible metal conduit with connectors at both ends.
16	Test all science lab hood exhaust fan systems.	**COMPLETE**	Lab hood exhaust fans and VFDs started up (ADE, 6/3/2026), calibrated and tested; all six lab hoods verified in operation with March (J. Turano) and AME on 8/19/2026.
17	Verify firestopping for hydronic piping through block / rated walls; sheet metal flashing or cement patch.	**COMPLETE**	Hydronic piping penetrations through block / rated walls firestopped and finished with sheet metal flashing or cement patch.

Other close-out items

VAV access doors: Two 24x24 hidden-flange access doors selected by March (8/10/2026) furnished and installed.

CUH-3: Addressed in the field per March's request by swapping in one of the basement heaters; no new circuit required.

All mechanical items of the Johnson & Urban punch list are complete and closed. Please review and let us know if anything further is required. We ask that payment of AFP #14 and the release of retainage now be processed.

Sincerely,

Ruslan Zhdamarov
Northern Wolves Inc.