NORTHERN WOLVES
AIR CONDITIONING

55 9th Street, Unit 55A-2, Brooklyn, NY 11215
(347) 463-9248 | northernwolvesac.com

November 10, 2026

VIA EMAIL

Mr. Gabriel Miani, P.E.
Senior Project Manager
March Associates Construction, Inc.
601 Hamburg Turnpike, Suite 300
Wayne, NJ 07470

RE: **Saddle River Day School**
147 Chestnut Ridge Road, Saddle River, NJ 07458
March Project No. 482
Response to Johnson & Urban MEP Punch List JU# 24-050 dated July 15, 2026 - HVAC / Mechanical Items 1 through 17

Dear Mr. Miani:

In accordance with your request of November 9, 2026, Northern Wolves Inc. hereby submits its formal response to the mechanical items of the Johnson & Urban MEP punch list issued following the site walkthrough of July 8, 2026. This letter supersedes the work-in-progress status update provided on August 10, 2026.

The status of each item is set forth below. Items relating to the building management system were completed in coordination with AME, Inc., our controls subcontractor.

#	Engineer comment	Status	Northern Wolves response
1	Provide As-Built drawings, O&M manuals, and Warranties.	COMPLETE	HVAC ductwork and piping as-built drawings complete. BMS as-builts and O&M by AME (control submittal 25-05617). Equipment IOM / O&M manuals and manufacturer warranties submitted 8/14/2026. Warranties: One-Year Labor Warranty (6/18/2026) and Contractor's Warranty on March form (9/1/2026), accepted by March 9/2/2026.
2	Submit vendor equipment start-up reports.	COMPLETE	Vendor start-up completed for all equipment: boilers including combustion test (5/20-5/21/2026), RTUs (manufacturer's representative, ADE) and lab hood exhaust fan VFDs (ADE, 6/3/2026). Start-up reports submitted to March; VFD start-up report re-sent 7/14 and 7/16/2026.
3	Controls contractor to submit start-up checklist showing all control and monitor points provided and tested.	COMPLETE	All control and monitor points provided and tested by AME, Inc. (controls subcontractor, Section 23 09 23).
4	Test unoccupied and occupied modes of operation for all equipment.	COMPLETE	Occupied and unoccupied modes of operation tested for all equipment with AME.
5	Provide air-side and water-side balancing reports.	COMPLETE	Air balancing report (Rite Technical Services, 6/17/2026) submitted 6/22/2026 and again 7/21/2026. Water balancing report (7/14/2026) submitted to March 8/31/2026. Both reports include the balancing schematics.
6	Set thermostat limits per the owner's requirements.	COMPLETE	Space thermostats locked out / limited through the BMS by AME per the owner's requirements.
7	Test heating/cooling mode of operation for RTU's.	COMPLETE	RTU heating and cooling modes of operation tested. RTU operating issues reported in September 2026 were reviewed with the manufacturer's representative (ADE) and AME and have been addressed.
8	Provide training for the new systems and controls for the owner.	COMPLETE	Equipment training provided on site 8/31/2026 to the school maintenance team; BMS training provided by AME. Training confirmation letter sent to March 10/6/2026.
9	RTU condensate drains are PVC; spec M-002 calls for copper type L with wrought copper fittings.	COMPLETE	RTU condensate drains replaced with type L copper and wrought copper fittings at all RTUs.

NORTHERN WOLVES
AIR CONDITIONING

55 9th Street, Unit 55A-2, Brooklyn, NY 11215
(347) 463-9248 | northernwolvesac.com

#	Engineer comment	Status	Northern Wolves response
10	RTU-1 high stage compressor extremely loud (93 dB); investigate and correct.	**COMPLETE**	Investigated with the manufacturer's representative (ADE) and the engineer: the unit operates within the manufacturer's parameters. Compressor sound blankets furnished by the manufacturer (Greenheck) and installed.
11	Refrigerant lines through roof curb boots installed incorrectly; replace boots, clamp to line set.	**COMPLETE**	Per the engineer's direction on site, the line set insulation at the curb boots was reworked so the insulation jacket butts against the boot on both sides, and the boots are clamped to the line sets.
12	Provide 3 L-brackets anchored into the slab at the base of the hydronic expansion tanks.	**COMPLETE**	Three L-brackets installed and anchored into the slab at the base of the expansion tanks.
13	Fin tube radiator enclosures not securely mounted; provide additional support.	**COMPLETE**	Enclosures secured with additional supports; corner pieces installed.
14	Install rooftop fireplace exhaust fan control panel cover.	**BY OTHERS**	Not in the Northern Wolves scope. The fireplace exhaust fan is furnished and installed by the fireplace subcontractor; this fan was removed from our base scope.
15	Bare control cable behind fin tube radiators to be in flex metal conduit with connectors.	**COMPLETE**	Control cable behind the fin tube radiators enclosed in flexible metal conduit with connectors at both ends.
16	Test all science lab hood exhaust fan systems.	**COMPLETE**	Lab hood exhaust fans and VFDs started up (ADE, 6/3/2026), calibrated and tested; all six lab hoods verified in operation with March (J. Turano) and AME on 8/19/2026.
17	Verify firestopping for hydronic piping through block / rated walls; sheet metal flashing or cement patch.	**COMPLETE**	Hydronic piping penetrations through block / rated walls firestopped and finished with sheet metal flashing or cement patch.

Additional close-out items

VAV access doors: Two 24x24 hidden-flange access doors selected by March (8/10/2026) furnished and installed.

CUH-3: Addressed in the field per March's request by swapping in one of the basement heaters; no new circuit required.

Northern Wolves Inc. confirms that all mechanical items of the above-referenced punch list within its scope of work have been completed and are closed. We respectfully request that payment of Application for Payment No. 14 and the release of retainage now be processed. Should you require any further information, please do not hesitate to contact the undersigned.

Respectfully submitted,

NORTHERN WOLVES INC.

_____

Ruslan Zhdamarov
President

Date: _____

cc: Todd Laubach, Joey Turano, Lorrany Carvalho - March Associates Construction, Inc.
James Winship - AME, Inc.
Andrei Kastanyan - Northern Wolves Inc.