Snowflake- job review

Ruslan Zhdamarov <ruslan@northernwolvesac.com> Mon, Jun 29, 2026 at 8:00 AM
To: "Greda, Brian" <brian.greda@siemens.com>, "Jackson, Brendan" <brendan.jackson@siemens.com>
Cc: Kastriot Cikaqi <kastriot@northernwolvesac.com>

Hi Brendan and Brian,

Regarding the CHW loop setup for floors 29, 30, and 31,
Since each floor operates as an independent system serving only one data room AC unit, we can use the native multi-pump functionality built into the Grundfos CRE drives. See attached Manual. Please look at the "Setup of multipump system" wizard in the Grundfos manual (Section 7.49). By linking the two pump heads directly via their GENIbus communication terminals, they will automatically handle all duty rotation, staging, and standby redundancy on their own. With this setup and since pumps not going to base building BMS, i think lead/lag panel not necessary here.
Please review this approach and let me know your thoughts.

[Quoted text hidden]
--

NORTHERN WOLVES
AIR CONDITIONING

Best Regards,
Ruslan Zhdamarov - CEO/President
347-463-9248
NORTHERN WOLVES INC
55 9TH STREET, UNIT 55A-2, BROOKLYN, NY, 11215

2 attachments

98358864_09_2025_CRE__CRIE__CRNE__SPKE__MTRE__MTHE__CME_PUBTYPE_GB_online.pdf
2362K

H-02.00-B06902039-230000-001-1_Pumps Cuts.pdf
2800K