Subject: Re: LA Fitness Bronx - Outstanding Items

Diogo Ferreira <DFerreira@donnellyind.com>
to Christino Ayala, Jonathan Maginnis, Oneil Gifford

Christino,

Here's the official punchlist items from the engineer. I have not heard back from your company yet. I need thes

Mechanical

1. Waiting on final balancing report.
2. M101, RTU-12, Missing condensate piping.
3. M101, RTU-12, The contractor made the change to install the return ductwork exposed on the roof. This properly. This can be corrected by adding a return motorized damper and installing a barometric relief d



