NORTHERN WOLVES
AIR CONDITIONING

Request for Information

Project	Seafarers International House - 18 Vesey St, New York, NY 10007 (KBD job 30-26004)
General Contractor	KBD Group (Kajima Building & Design Group, Inc.) - Janina Leshik, Peter Sawiris
Engineer	All City Engineering, P.C. (ACE)
Architect	Arcari + Iovino Architects PC
RFI #	NWAC 04, Rev. 0
Date	10/30/2026
Subject	Fuel oil supply / return - oil leak detection probe cable (ACE comment on submittal 230000-19.2)
Drawing No.	FO-1 Fuel Oil Piping Layout (submittal 230000-19.2); M-101.00

Contents

1. Question and proposed solution (page 2).

Reference documents

Document	Status
Submittal 230000-19.2, FO-1 Fuel Oil Piping Layout (Rev. 02, 9/17/2026)	Make Corrections Noted 10/20/2026. ACE comment: "OIL LEAK DETECTION PROBE CABLE TO BE PROVIDED."
Submittal 230000-15.2, Core Engineered Solutions SBM5622 R002 (tank, pump set, controls, Brugg piping)	No Exceptions Taken 6/11/2026
M-101.00 (Rev 0, issued for bid 1/8/2026)	Shows Brugg double-wall piping with vacuum leak monitoring

Submitted by / distribution

Submitted by: Alikhan Ilyas, Northern Wolves AC - alikhan@northernwolvesac.com - (347) 463-9248
Distribution: KBD Group (Janina Leshik, Peter Sawiris); Arcari + Iovino (Chris Santos); ACE.

1. Question

ACE's review of submittal 230000-19.2 (10/20/2026) requires: *"Oil leak detection probe cable to be provided."* The comment does not give a location, length or product. A leak detection cable is not shown on the contract drawings (M-101.00 shows the Brugg vacuum leak monitoring only).

Leak detection already in the approved Core package (230000-15.2)

Item	Coverage
FOC-LMS-VAC-4 vacuum leak monitor on the Brugg Flexwell-HL interstice (1" FOS, 1-1/2" FOR)	Continuous monitoring of the full double-wall run, sub-cellar to roof. Alarms on a breach of the inner or outer wall.
00L-LS leak sensors	Tank FOT-1 rupture basin and pump set FOP-1 containment pan
Vent overflow sensor; generator sub-base tank leak switch	Vent line and 200% generator tank basin
FOC control panel with remote annunciator and Modbus to BMS	All alarms annunciated and reported

Proposed solution

The Brugg piping is continuous with no intermediate joints, and its interstice is vacuum-monitored along its full length. The only points where oil can leave the double wall are the end fittings. NWAC proposes one additional Core 00L-LS point leak sensor at each end-fitting location and at the low point of the 2-hr enclosure. All are wired to the FOC panel and annunciator:

Location	Device
Sub-cellar: base of the riser enclosure, low point	00L-LS point leak sensor
Sub-cellar: Brugg end fittings at pump set FOP-1 outlet / return	00L-LS point leak sensor
Roof: Brugg end fittings at the generator sub-base tank connection	00L-LS point leak sensor

Requested from the Engineer

1. Confirm the proposed solution satisfies the comment.
2. If a continuous hydrocarbon sensing cable is still required, define the locations, the length and the product or performance standard.
3. Leak detection beyond the approved Core package is not shown on the contract documents. Any additional devices, wiring and cable will be priced as a change to the contract.