NORTHERN WOLVES
AIR CONDITIONING

55 9th Street, Unit 55A-2, Brooklyn, NY 11215
(347) 463-9248 | northernwolvesac.com

DRAFT - yellow items to be confirmed before issue

November 9, 2026

March Associates Construction, Inc.
601 Hamburg Turnpike, Suite 300
Wayne, NJ 07470

Attn: Gabriel Miani, P.E., Senior Project Manager
Cc: Todd Laubach, Joey Turano, Lorrany (March Associates); James Winship (AME, Inc.)

Project: Saddle River Day School, 147 Chestnut Ridge Rd, Saddle River, NJ 07458 (March Project No. 482)
Re: Response to Johnson & Urban MEP Punch List dated July 15, 2026 (JU# 24-050) - Mechanical items 1-17

Gabe,

As requested in your email of November 9, 2026, below is Northern Wolves Inc.'s formal response to each mechanical item of the Johnson & Urban punch list from the July 8, 2026 site walkthrough. This supersedes the work-in-progress update sent on August 10, 2026. Backup for each item is provided in the enclosed binder; exhibit numbers are shown in the last column. Items relating to the building controls were coordinated with AME, Inc., our controls subcontractor.

#	Engineer comment	Status	Northern Wolves response	Backup
1	Provide As-Built drawings, O&M manuals, and Warranties.	SUBMITTED	All close-out documents are collected in one Google Drive folder (link below): HVAC ductwork and piping as-built drawings, BMS as-builts and O&M by AME (control submittal 25-05617), equipment IOM / O&M manuals and manufacturer warranties (first sent 8/14/2026), TAB reports and start-up reports. Warranties: One-Year Labor Warranty (6/18/2026) and Contractor's Warranty on March form (9/1/2026), accepted by March 9/2/2026.	1-A to 1-E
2	Submit vendor equipment start-up reports.	IN PROGRESS	Lab hood exhaust fan VFD start-up report (ADE, 6/3/2026) submitted 7/14 and 7/16/2026, attached. Boiler start-up and combustion test performed 5/20-5/21/2026; RTU start-up by ADE in May-June 2026. [CONFIRM: boiler (Lochinvar) and RTU (ADE/Greenheck) start-up reports received and attached - requested 11/9/2026]	2-A, 2-B, 2-C
3	Controls contractor to submit start-up checklist showing all control and monitor points provided and tested.	COMPLETE	All control and monitor points provided and tested by AME, Inc. (controls subcontractor, Section 23 09 23). [CONFIRM: AME point-to-point checkout / start-up checklist attached]	3
4	Test unoccupied and occupied modes of operation for all equipment.	COMPLETE	Occupied and unoccupied modes of operation tested for all equipment with AME. [CONFIRM: AME schedule screenshot / trend attached]	3
5	Provide air-side and water-side balancing reports.	SUBMITTED	Air balancing report (Rite Technical Services, 6/17/2026) submitted 6/22/2026 and again 7/21/2026. Water balancing report (7/14/2026) submitted to March 8/31/2026. Both attached; the reports include the balancing schematics.	5-A, 5-B
6	Set thermostat limits per the owner's requirements.	COMPLETE	Space thermostats locked out / limited through the BMS by AME per the owner's requirements. [CONFIRM: AME written confirmation attached]	3
7	Test heating/cooling mode of operation for RTU's.	COMPLETE	RTU heating and cooling modes of operation tested. RTU operating issues reported in September 2026 were reviewed with the manufacturer's representative (ADE) and AME and have been addressed.	2-C
8	Provide training for the new systems and controls for the owner.	COMPLETE	Equipment training provided on site 8/31/2026 to the school maintenance team; BMS training provided by AME. Training confirmation letter sent to March 10/6/2026, attached.	8

NORTHERN WOLVES
AIR CONDITIONING

55 9th Street, Unit 55A-2, Brooklyn, NY 11215
(347) 463-9248 | northernwolvesac.com

DRAFT - yellow items to be confirmed before issue

#	Engineer comment	Status	Northern Wolves response	Backup
9	RTU condensate drains are PVC; spec M-002 calls for copper type L with wrought copper fittings.	**COMPLETE**	RTU condensate drains replaced with type L copper and wrought copper fittings at all RTUs.	-
10	RTU-1 high stage compressor extremely loud (93 dB); investigate and correct.	**COMPLETE**	Investigated with the manufacturer's representative (ADE) and the engineer: the unit operates within the manufacturer's parameters. Compressor sound blankets furnished by the manufacturer (Greenheck) and installed.	-
11	Refrigerant lines through roof curb boots installed incorrectly; replace boots, clamp to line set.	**COMPLETE**	Per the engineer's direction on site, the line set insulation at the curb boots was reworked so the insulation jacket butts against the boot on both sides, and the boots are clamped to the line sets.	-
12	Provide 3 L-brackets anchored into the slab at the base of the hydronic expansion tanks.	**COMPLETE**	Three L-brackets installed and anchored into the slab at the base of the expansion tanks.	-
13	Fin tube radiator enclosures not securely mounted; provide additional support.	**COMPLETE**	Enclosures secured with additional supports; corner pieces installed.	-
14	Install rooftop fireplace exhaust fan control panel cover.	**BY OTHERS**	Not in the Northern Wolves scope. The fireplace exhaust fan is furnished and installed by the fireplace subcontractor; this fan was removed from our base scope.	-
15	Bare control cable behind fin tube radiators to be in flex metal conduit with connectors.	**COMPLETE**	Control cable behind the fin tube radiators enclosed in flexible metal conduit with connectors at both ends.	-
16	Test all science lab hood exhaust fan systems.	**COMPLETE**	Lab hood exhaust fans and VFDs started up (ADE, 6/3/2026), calibrated and tested; all six lab hoods verified in operation with March (J. Turano) and AME on 8/19/2026.	2-A
17	Verify firestopping for hydronic piping through block / rated walls; sheet metal flashing or cement patch.	**COMPLETE**	Hydronic piping penetrations through block / rated walls firestopped and finished with sheet metal flashing or cement patch.	-

Close-out documents folder

As-built drawings, BMS as-builts, O&M / IOM manuals, warranties, TAB reports and start-up reports:
https://drive.google.com/drive/folders/1UIkEO-esOINCEb22ZkSWAfN4f3buonJ3

Other close-out items

VAV access doors: Two 24x24 hidden-flange access doors selected by March (8/10/2026) furnished and installed.

CUH-3: Addressed in the field per March's request by swapping in one of the basement heaters; no new circuit required.

With the enclosed documentation we consider the mechanical punch list items addressed. Please review and let us know if anything further is required to close out these items.

Sincerely,

Ruslan Zhdamarov
Northern Wolves Inc.

Enclosure: SRDS - Punch List Backup Binder (exhibit index on page 2 of the binder).